

**Annual Report of
Central Designs Organisation, CPWD
2004-2005**

S. No.	Item/Job Identified for this year	Target for the current year 2004-05	Achievement upto 31st Dec.04	Remarks
1.	Central Excise Office Building at Kolkata.	Issue of all drawings for super-structure	Completed	
2.	C/o Income Tax Office Building at Kolkata.	Issue of all drawings for super-structure	Completed	
3.	C/o NABARD Bldg. at Lucknow	Issue of all drawings for super-structure.	Completed	
4.	C/o GPO Bldg. Pushpa Bhavan, New Delhi.	Finalisation of structural analysis.	Arch. drgs. awaited	
5.	Vardhman Medical College Safdarjung, New Delhi	Finalisation of structural analysis.	Approved Arch. drgs. awaited	
6.	C/o General Pool Office Building, INA Colony, New Delhi.	Issue of structural drawings for foundation.	Approved Arch. drgs. awaited	
7.	C/o Extension of Parliament Annexe Bldg.	Finalisation of structural analysis.	Arch. drg. awaited.	
8.	C/o Director General of Commercial Intelligence & Statistics, Kolkata (DGCI&S)	Issue of all drawings for super-structure	Load Movement Chart revised for foundation design.	
9	C/o All India Institute of Hygiene & Public Health, Salt Lake, Kolkata (Institutional Block)	Finalisation of structural system	Structural system finalised	
10.	C/o National Museum, Ph. III, New Delhi.	Issue of drawings for foundation	Arch. Drgs. awaited.	
11	Structural design of National Gallery of Modern Art, Jaipur House	All the structural drawings to be completed by Aug. 2004.	Completed.	
12.	C/O 26 Nos. special type MP Flats at BD Marg, New Delhi	All structural drawings to be issued.	Completed.	

13.	C/o RTI, Comp. Centre, Hostel for IT Deptt. at EM Bye Pass, Kolkata, CE,EZ-1	All structural drawings to be issued.	Completed upto 9 th floor.	Terrace floor drg. is to be issued.
14.	C/o 4 Storeyed Car Parking for IT Deptt. at EM Bye-Pass, Kolkata, CE,EZ-	All structural drawings to be issued.	Completed.	
15.	CBSE, Mandawali, Fazalpur.	Foundation drg.	Analysis completed.	Details of electric room loading received late.
16.	Arranging Technical Presentations (in nos.)	25 Nos.	8 Nos.	Response from field unit is very slow.
17	Establishment of LAN in 4 Buildings in New Delhi	100%	Completed in East Block	Response of NIC is very poor.
18.	Development of Personal Information Management System	100%	Under implementation	
	Implementation of Divisional Accounting System	100%	Completed.	
	Approval of new building materials	10 Products to be approved	One products approved (FRP shutters)	Meeting of Central Product Evaluation Committee conducted for 12 products upto 31.12.2004.
	Testing Materials by CPWD and other deptts.	Rs. 40 lacs	Rs. 46 lacs.	
23.	Preparation of Analysis of rate of special R&R items given in R&R Manual	A/R of all the items in all the sub head shall be ready for approval	Sub-head-I and II partly completed.	Shall be completed by 31.3.2005.
24.	Investigation Reports suggesting remedial measures	8 cases	6 cases.	