

Sr. No.	NAME OF WORK IDENTIFIED FOR THE YEAR	CLIENT	COST (Rs. IN LAKHS)	Target for the year	ACHIEVEMENTS DURING THE QUARTER In %	CUMULATIVE ACHIEVEMENT DURING THE YEAR in %	REMARKS
1	2	3	4	5	6	7	8
1	GTB Hospital Project at Shahdara, Delhi a) Library block b) Auditorium	CE PWD (Zone III) (NCTD) EE-I	190 -	-- 90	- -	- -	All Structural Design of Library issued. Structural sizes of Auditorium sent to SA (DGHS) Final architectural drawings awaited.
2	Office Bldg for National Centre for Agricultural Economic & Policy Research (NCAP) at Pusa, New Delhi – Structural Design	CE(NDZ) III EE-II	337	50	50	100	Architectural drawings issued by SA-XII. All the structural drawings including water tank issued.
3	Nuclear Science Centre, New Delhi(Ph. II) Arch Planning & Design and Structural Design	CE(NDZ) III EE-II/Arch	800	10	100	100	Architectural, Structural drawings for all buildings issued.
4	SFS Flats for DDA at Motiakhan, Delhi (12storeyed) Str Design	DDA EE-II	400	25	5	95	Structural Drawings for columns, Stair case, slabs issued & beam drawings upto level 11 issued
5	Pucca School Bldg at Vasundra Enclave, Delhi	CE Zone II (NCTD) EE-I	263	15	-	15	DE issued. Part foundation design issued. Other Structural design work is also in hand. Consultancy charges not yet received.
6	Pucca School Building at J & K block, Dilshad Garden, Delhi. EE-I	-do-	480	55	-	10	Detailed Estimate already sent.
7	JNV at Madhapura, Bihar (Ph. B)	NVS EE-II, Arch	285	-	-	-	Work completed Revised LOP & Str drgs issued. Fee awaited

Sr. No.	NAME OF WORK IDENTIFIED FOR THE YEAR	CLIENT	COST (Rs. IN LAKHS)	Target for the year	ACHIEVEMENTS DURING THE QUARTER In %	CUMULATIVE ACHIEVEMENT DURING THE YEAR in %	REMARKS
1	2	3	4	5	6	7	8
8	Samaj Sadan at Lodi Road, New Delhi EE-I	CE (NDZ)III	190	100	50	80	Structural drawings upto Roof level issued.
9	MEA works at Kabul, Afghanistan.	MEA					
	i) New Chancery Building		-	100	100	100	PE amounting Rs.38.32 Crore sent on 05.10.2004
	ii) Repair & Rehabilitation of Habibia school at Kabul , Afghanistan E E-II, Arch		-	100	90	90	-----
10	Renovation/rehabilitation of IGICH at Kabul	MEA		70	10	50	PE cum DE submitted on 02.5.03 E/S received , D.E. prepared, draft Tender document issued. Work is in progress
11	Road work ;for MOST Phase I EE(Geo)	MOST	3484		-	-	PE & DE sanctioned. Fee awaited
12	MEA Quarters at Chanakyapuri, New Delhi Structural Design EE	CE (NDZ)III	1652		-	-	Str sizes sent to SA IVA/A & E/S awaited. Further work not taken up.
13	2 Nos 180 Men Barracks for CRPF at Kadirpur, Gurgaon Str. Design EE - III	CE(ODZ)	559		-	-	Scope of PE & DE of work changed
14	Bldg for Homeopathy Pharmacy Lab at Ghaziabad (UP) Str. Design	CE(ODZ)	1317	1	4	100	All the drawings issued.
15	Institute of Social Defence at Pappankala, Delhi Str. Design EE(Geo)	CE(ODZ)	464		-	-	To keep in abeyance as informed by SE(P&A)
16	Police Station Bldg. at Mansrovar Park, Delhi	CE(NCTD) Zone II	327		-		DE submitted, Project withdrawn

Sr. No.	NAME OF WORK IDENTIFIED FOR THE YEAR	CLIENT	COST (Rs. IN LAKHS)	Target for the year	ACHIEVEMENTS DURING THE QUARTER In %	CUMULATIVE ACHIEVEMENT DURING THE YEAR in %	REMARKS
1	2	3	4	5	6	7	8
	Str. Design & detailed estimate EE-III						
17	Police Station Bldg. at Jaffarabad , Delhi Str. Design & detailed estimate EE-III	CE(NCTD) Zone II	514		-	-	DE submitted, Project withdrawn
18	C/o Jetty at Pandu, Guwahati EE-II/ Arch	CE(NEZ) Shillong	3000	50	10	50	DE , Draft NIT, drawings of well foundation, layout issued. The concept of super structure is to be changed as per direction of ADG(TD)
19	C/o RCC Jetty at Patna	IWAI	2500	100	-	99	Architectural and structural drawings issued.
20	C/o High Level RCC Jetty at Pandu, Guwahati	IWAI	-	-	-	-	Work is being transferred to CDO, CPWD., New Delhi.
21	Foreign Service Institute at New Delhi	CE					All Structural design for Inst. Block and Hostel block issued
	Str Design a) Office block	(NDZ)III	1200	-	-	-	
	b) Hostel block				-	-	
	c) Residential Block EE-III			45	15	95	
22	Tripura State Guest House at New Delhi. Str Design EE-	-do-	300	-	-	-	All Drawings issued.
23	UT Guest House at Chanakyapuri, New Delhi Str Design I	-do-	700		-	-	All Drawings issued.

Sr. No.	NAME OF WORK IDENTIFIED FOR THE YEAR	CLIENT	COST (Rs. IN LAKHS)	Target for the year	ACHIEVEMENTS DURING THE QUARTER In %	CUMULATIVE ACHIEVEMENT DURING THE YEAR in %	REMARKS
1	2	3	4	5	6	7	8
24	Afro Asian Legal Consultative Committee Bldg. at Chanakyapuri, New Delhi. Str Design	-do-			-	5	Drawings issued.
25	Earthquake risk evaluation centre at Aya Nagar, Delhi. EE(Geo)	Metrological Department	2500		-	-	Fee awaited.
26	Handicraft Bhawan at Baba Kharak Singh Marg, New Delhi. Arch	Textile Ministry	1100	5	-	5	DE +Arch. Drawings issued .
27	Constn. of Type V qurts for Delhi Jal Board at Lajpat Nagar New Delhi.-1100024	Delhi Jal Board	135	--	70	100	Detailed estimate & Arch. Drawings issued. Structural design also issued.
28	C/O ITI for Women at Vivek Vihar N.Delhi. EE-III	CE, PWD Zone-II	212	70	20	50	DE has been finalized & sent structural analysis completed drawing under preparation.
29	C/O Fire Station & Staff Qrts. At Dallupura N.D. EE-III	CE, PWD Zone-II	234	75	15	40	DE sent. Structural analysis completed Design & Detail under progress.
30	C/O additional block in between Admn. & ExitBlock	-	-		-	-	P/E amounting to Rs. 276.00 lakh in Feb.03
31	Undertaking the complete technical checkup of the work executed for NIAW Ballabgarh, Faridabad	M/O Statistics & Programme Impt	-		-	-	Consultancy Fee Rs. 2,02,500/- received on 26.12.02

Sr. No.	NAME OF WORK IDENTIFIED FOR THE YEAR	CLIENT	COST (Rs. IN LAKHS)	Target for the year	ACHIEVEMENTS DURING THE QUARTER In %	CUMULATIVE ACHIEVEMENT DURING THE YEAR in %	REMARKS
1	2	3	4	5	6	7	8
32	Redevelopment of Devnager Delhi C/O Type-I/ 90 Nos., T-II/ 360 Nos (4 storeyed) C/O APT Hostel (G+9)/196 units C/O T-III(G+10) 640 Nos. with basement C/O T-III(G+10) 400 Nos. with basement, T-IV(G+10)/18 Nos. with basement	NDZ-III	1829	100	0.5	0.5	A/A & E/S received for 1829 lakh on 26.11.2002 Structural sizes are being worked out Preliminary sizes for hostel block issued Planning work is to be done by CE (NDZ) III, CPWD, New Delhi.
			1036		-	-	
			852		-	-	
			10941		-	-	
33	Master plan of ICAR campus Pusa New Delhi.	CE, NDZ-III					Requirement from client are still awaited
34	C/o 64/80 Bedded Maternity and care Hospital at Nasir Pur , Dwarka New Delhi.	EE,PWD-27 New Delhi.	-		-	-	Terms & Condition for proof Consultancy sent vide No. CS/P-31/602 dated 19/9/03 required consent is awaited.
35	i) C/o Indira Gandhi Instt of Physical Education & Support Science at Sector 3 ,Rohini New Delhi	CE, PWD Zone III Delhi	-		-	-	Terms & Conditions for comprehensive Consultancy sent to client vide NoCSO/P-31/603 dt 19.9.03. Required consent is awaited.
	ii) C/o Jail Building at Narela Delhi		-	-	-	-	-do-

Sr. No.	NAME OF WORK IDENTIFIED FOR THE YEAR	CLIENT	COST (Rs. IN LAKHS)	Target for the year	ACHIEVEMENTS DURING THE QUARTER In %	CUMULATIVE ACHIEVEMENT DURING THE YEAR in %	REMARKS
1	2	3	4	5	6	7	8
36	C/o CWC Library and Information Bureau at RK Puram, New Delhi.	SE DCC-XII CPWD, New Delhi.	576	93	5	100	All structural drawings issued
37	C/o Cardio Neuro Tower in AIIMS New Delhi.	SE AIIMS Ansari Nagar N.Delhi		98	15	45	Change of structural sub consultant. Design philosophy and structural analysis submitted by the sub consultant is under scrutiny.
38	C/o Central school at Various locations (16 Nos.)	KVS Delhi	-	85	5	30	Preliminary architectural drawing & Estimates for 10 stations sent (as per requisition of KVS). A/A & E/S awaited. 2 nos. DE sent. Two DE & structural analysis is in progress.
39	C/o 500 bedded Hospital at Dwarka, New Delhi	EE,PWD-27	-	-	-	-	Terms & Condition for proof Consultancy sent vide No. CS/P31/178 dated 12/03/2004 required consent is awaited.
40	Vetting of Projects for North Eastern States and Sikkim	MOUD & MOUEPA	—	—	—	—	Total 8 Nos. Project reports amounting Rs. 80 crore were scrutinized during quarter ending Sept.04.

Sr. No.	NAME OF WORK IDENTIFIED FOR THE YEAR	CLIENT	COST (Rs. IN LAKHS)	Target for the year	ACHIEVEMENTS DURING THE QUARTER In %	CUMULATIVE ACHIEVEMENT DURING THE YEAR in %	REMARKS
1	2	3	4	5	6	7	8
41	Repairs & Rehabilitation of Habibia School at Kabul.	MEA			10	90	Work at site is in progress NIT's for all the works, structural drawings, for roof slab and Cycle shed already issued.
42	C/O Afghan Parliament house at Kabul (Afghanistan)	MEA			-	-	Input from Govt. of Afghanistan to Committee in India awaited.
43	The work Pradhan Mantri Gram Sadak Yojana "PMGSY"	Min. of Rural Development	-	-	-	-	For Development of rural roads in Bihar
44	The work of Rashtriya Sam Vikas Yojana "RSVY"	MOSRTH	-	-	--	-	For Development of roads in Bihar
45	C/o Resident doctors hostel at RML Hospital	SE, DCCX, CPWD	13	-	5	95	Total fee received all the structural drawings except stair case issued and will be issued shortly.
46	C/o Vertical extension of laundry block at RML	SE, DCCX, CPWD	-	-	100	100	Non feasible report sent.
47	C/o HPL & PLIM at Kamla Nehru Nagar, Ghaziabad	CE(ODZ), CPWD	1317	-	2	100	All structural drawings issued.
48	Estimate for completion of Auditorium & Gymnasium in Sanskriti School, Chanakyapuri, N Delhi	DoPT	300	100	100	100	Estimate vetted